



---

# LIGO-I Installation and Commissioning

Stan Whitcomb

LIGO Oversight Committee Meeting

April 21, 2000



# Detector


---

- Installation
- Commissioning
- Schedule Status



# Hanford Observatory Installation Status Overview

- **Washington 2 km Interferometer**
  - Laser installed and operational
  - Seismic Isolation installation essentially complete
  - All suspended optics (input & core) installed and aligned;
  - ~Half of the output optics & sensors are installed
  - Laser locked to Modecleaner Both 2 km arm cavities have been locked (separately)
  - Data Acquisition & an initial Global Diagnostics System installed
- **Washington 4 km Interferometer**
  - Seismic isolation installation complete
  - Racks, trays, feedthroughs, viewports & PSL enclosure in place




LIGO-G000037-00




# Livingston Observatory Installation Status Overview

- **Louisiana 4 km Interferometer**

- » Laser installed on optical table; frequency and intensity stabilization loops being tested and debugged
- » Seismic isolation installation complete
- » Input Optics installation is complete
- » All core optics have been suspended; two are installed
- » Mode Cleaner locked and under test



# Commissioning Configurations





# Pre-Stabilized Laser/ Mode Cleaner


---

- Suspension characterization
  - » actuation/diagonalization
  - » sensitivity of local controls to stray Nd:YAG light
  - » Qs of elements measured,  $3e5-1e6$
- Laser - Mode Cleaner control system shakedown
- Laser frequency noise measurement
- Environmental Inputs (seismic noise, etc)



# Wavefront sensing on Mode Cleaner cavity

- Alignment system function verified





# 2km Fabry-Perot cavity


---

- Includes all interferometer subsystems
  - » most in final form form;
- Confirmation of initial alignment
  - » ~100 microrad errors; beams easily found in both arms
- Ability to lock cavity improves with understanding
  - 0 sec 12/1 flashes of light
  - 0.2 sec 12/9
  - 2 mins 1/14
  - 60 sec 1/19
  - 5 mins 1/21 (and on a different arm)
  - 18 mins 2/12
  - 10 hours! 3/26





# 2km Fabry-Perot cavity: 15 minute locked stretch





# Software tools for Diagnostics

---

- Data acquisition system
  - » site-wide, synchronized, flexible
  - » reduced data sets for later study
- Time series viewing tools
  - » multiple time series, trends
- Diagnostic analysis tools
  - » fourier transforms, coherence, etc.
- Change of paradigm: research performed in the control room



# Commissioning

---

- Relatively 'young' undertaking
  - » unlike (much better than) previous prototype environments
- Tools, researchers quickly maturing
- Learning rules for structuring the work
  - » temporary hardware setups
  - » useful software tools
  - » coordination with installation
  - » multiple shifts
- Second derivative is non-zero and positive



# Progress Against Schedule?

- Installation and commissioning of the interferometers have been progressing and preliminary results are encouraging
- However there have been delays and problems:
  - » production start problems in seismic isolation and a slow early production pace
  - » process control problems for the magnet/standoff assembly adhesion to the optics
  - » handling and fixture problems associated with the transport and alignment of completed suspension assemblies
  - » re-manufacture of much of our flourel component stock as a result of losses from a tornado which destroyed the manufacturing facility
  - » re-baking of the flourel spring seats (and associated seismic stack rebuild) to mitigate water load on the vacuum system
  - » a number of secondary delays (not pushing the critical path, but “just in time”) indicating that the project has been stressed to meet the demanding installation schedule



# Original Installation and Commissioning Plan

---

- The original installation and commissioning plan suffers from two main weaknesses:
  - By installing all three interferometers before beginning commissioning, any design deficiencies are replicated three times
  - Having a period of installation followed by a period of commissioning does not use the range of skills of the LIGO staff as effectively as possible
- and one unnecessary constraint:
  - That coincidence testing begin only after all three interferometers are operational, unduly drives the installation of the third interferometer



# Reformulated Installation and Commissioning Plan

---

- Delay completion of the third interferometer (the Hanford 4km interferometer) :
  - » Enable lessons learned from the first two interferometers to be realized in redesign before installation (minimizes re-work/re-installation)
  - » Reduce simultaneous installation and commissioning workload on the LIGO lab staff
- Use the Hanford 2 km interferometer as a “pathfinder” to identify problems early
- Use the Livingston 4 km interferometer for problem resolution & detailed characterization
- Initiate Coincidence testing when the first two interferometers are at an operational strain sensitivity



# Reformulated Installation and Commissioning Plan (continued)

---

- Define clear decision points in the schedule for the third interferometer installation elements:
  - » Perform all in-vacuum work and infrastructure as early as possible
  - » Delay installation of the servo-control electronics until we've gained enough experience to incorporate anticipated re-design.
- LIGO I Science Run
  - » Begins with reliable and calibrated coincidence data on three interferometers and stable configuration
  - » Improvements to reach final design goals in sensitivity and reliability will be alternated with data running
  - » Goal is to obtain at least one year of integrated sensitivity at  $h \sim 10^{-21}$  before initiating LIGO II



# Top Level Schedule

ID	Task Name	1998			1999				2000				2001				2002							
		Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
1	LHO 2km IFO	[Timeline bar from Q2 1998 to Q4 2001]																						
14	LLO 4km IFO			[Timeline bar from Q3 1998 to Q4 2001]																				
30	LHO 4km IFO	[Timeline bar from Q2 1998 to Q4 2001]																						
44	Coincidence Engineering Run starts																							
45	Observatory Operations & improvements																							
46	Science Run starts																							






# Projected Significant Events

<b>Hanford 2km interferometer</b>	Seismic isolation installed Input Optics completed Single arm test complete Interferometer installed Interferometer locked	done done done 8/00 12/00
<b>Livingston 4km interferometer</b>	Seismic isolation installed Input Optics completed Interferometer installed Interferometer locked	done 7/00 10/00 2/01
<b>Coincidence Engineering Run (Hanford 2km &amp; Livingston 4km)</b>	Initiate Complete	7/01 7/02
<b>Hanford 4km interferometer</b>	Seismic isolation installed All in-vacuum components installed interferometer installed interferometer locked	done 10/00 6/01 8/01
<b>LIGO I Science Run (3 interferometers)</b>	Initiate Complete (obtain 1 yr @ $h \sim 10^{-21}$ )	7/02 1/05



# Schedule





# Installation & Commissioning Summary

---

- Installation & Commissioning successes!
  - » The 2 km interferometer Mode Cleaner is aligned and locked
  - » The 2 km Interferometer recycling cavity and both arms are aligned
  - » The 2km long arm cavity test completed this month (Lock durations up to 10 hours!)
  - » The Livingston Mode Cleaner is aligned and locked
- Delays have caused us to re-evaluate our Installation & Commissioning plan & schedule :
  - » Delays due principally to installation problems on the critical path
  - » Anticipated problems/delays in the servo-control electronics
  - » We project a 7 month slip in the start of coincidence testing, redefined as a single interferometer at each site operating reliably and at a low strain sensitivity