



LIGO Discussion With NSF DGA

Gary Sanders


Caltech/LIGO

April 3, 2002



Construction Cost/Schedule Performance



Support buildings and LDAS remain





LIGO Plans

schedule

1996	Construction Underway (mostly civil)
1997	Facility Construction (vacuum system)
1998	Interferometer Construction (complete facilities)
1999	Construction Complete (interferometers in vacuum)
2000	Detector Installation (commissioning subsystems)
2001	Commission Interferometers (first coincidences)
 2002	Sensitivity studies (initiate LIGO I Science Run)
2003+	LIGO I data run (one year integrated data at $h \sim 10^{-21}$)
2006+	Begin 'advanced' LIGO installation
 2007	

LIGO-G010036-00-M



6

LIGO-G020148-00-M



“State of LIGO” Summary

- January E7 run accomplished a great deal
 - » 15 days running both sites and 3 interferometers
- GEO and Allegro coincidence running also a global landmark
- LIGO Scientific Collaboration analyzing E7 data
- On to science runs (S1, S2 and S3) with interleaved analysis, detector development and engineering runs
- LIGO Data Analysis System and simulations software advancing
- Advanced R&D program making significant progress
- Advanced LIGO proposal planned late this year



seismic upgrade





LIGO Scientific Collaboration

- 35 institutions in 6 countries
- More than 350 scientists including 25% from LIGO Laboratory
- Led by a Spokesman, Executive Committee and technical Working Group chairs
- Leads the advocacy of the science
- To deliver the promise of NSF's 1996 Panel on the Long Range Uses of LIGO




Advanced LIGO

- The Advanced LIGO interferometer systems will deliver one year of initial LIGO sensitivity in 2.5 hours
- Detection of gravitational waves moves from “plausible” to “likely”
- Reviewed by NSF in January 2000
- Planning, design, R&D included in new Cooperative Agreement
- Decision has been made by LIGO Directors to submit proposal for FY2005 MREFC funds for construction by end of 2002

ADVANCED LIGO SUMMARY SCHEDULE

3/18/2002

[derived from LIGO-M020121-A]



ADVANCED LIGO SUMMARY SCHEDULE

3/18/2002

[derived from LIGO-M020121-A]

ID	Task Name	2001		2002				2003				2004				2005				2006				2007				2008				2009				2010				2011	
		Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2				
69	preliminary design																																								
71	final design																																								
73	pathfinder																																								
74	pathfinder ship to LASTI																																								
75	production																																								
76	Ship PSL to LLO																																								
77	Input Optics (IO)																																								
79	preliminary design																																								
82	final design																																								
84	mod/isolator prototype fabrication																																								
87	fabrication																																								
88	assembly																																								
89	Interferometer Sensing and Control (ISC)																																								
91	preliminary design																																								
93	final design																																								
95	fabrication																																								
96	40m																																								
98	preliminary experiments/shakedown																																								
100	ISC controls fab																																								
102	experiment phase 1																																								
103	experiment phase 2																																								
104	Auxiliary Optics (AOS)																																								
106	active optics compensation																																								
118	Gingin High Power Experiment																																								
119	LIGO delivers ring heater parameters																																								
120	LIGO delivers sapphire test masses (2)																																								
121	LIGO delivers prototype AOC system																																								
122	Gingin delivers 1st exper. Results																																								
123	UFla delivers modulators/isolators																																								
124	Gingin delivers results on mod/isol																																								
125	Gingin delivers final results to LIGO																																								
126	photon drive																																								
136	Data Acquisition, Networking & Supervisory Cont																																								
138	Facility Modifications (FAC)																																								
143	Installation (INS)																																								
145	start LLO install																																								
148	start LHO install																																								
152	LLO operational																																								
153	LHO operational																																								



Schedule Options for Earlier Advanced LIGO Science

	Options	proposal submission	MRE \$ available	start install	1st Obs on-line	2nd Obs on-line
-1	Aug/2001 LSC	4Q2001	4Q2003	Jan-06	Dec-08	Dec-08 (Jun-10)
0	Mar/2002 LSC	4Q2002	1Q2005	Jun-07	Apr-09	Feb-11
1	both observatories in parallel			Jun-07	Apr-09	Apr-09
2	+ purchase core optics early			Mar-07	Jan-09	Jan-09
3	+ parallel (or no) first article test at LASTI			Nov-06	Sep-08	Sep-08
4	+ production SEI < (MRE, LASTI cavity test)			Dec-05	Nov-07	Nov-07



International Participation in Advanced LIGO - GEO

- GEO Project is commissioning a 600 meter interferometer in Hannover, Germany
- GEO consists of UK and German groups
 - » Support from PPARC (UK) and Max Planck Society (Germany)
- GEO has joined LIGO in LSC
 - » We run interferometers together and publish together
- GEO has announced they intend to partner in construction of Advanced LIGO
- German group providing high power laser R&D and planning to provide constructed lasers for Advanced LIGO
 - » Using existing funding and planning to request supplemental funds
- UK groups currently funded for joint R&D and proposal for project support is under review by PPARC now
 - » PPARC “roadmap” includes Advanced LIGO
 - » PPARC decision will be related to US decision on Advanced LIGO



International Participation in Advanced LIGO – Virgo/EGO

- Virgo is a 3 km Italian/French interferometer near Pisa
- Currently undergoing commissioning
 - » 1 – 2 years behind LIGO
- Now managed through the EGO consortium
- Negotiating joint data runs and joint publishing
- Discussing participation in Advanced LIGO project
- Current joint R&D on optical coatings 75% complete
 - » Co-funding by LIGO approved in amendment to PHY-9801158
- May Elba meeting to discuss joining in Advanced LIGO



Interface with NSF DGA and NSF Program Manager

- Much corporate memory has departed NSF on program and DGA side of LIGO oversight
- Communications defined in **Cooperative** Agreement and Lab Charter
- Procedures for communications to DGA or LIGO Program Manager
 - » Responses by LIGO to NSF-initiated requests will be transmitted by LIGO to requestor
 - DGA or Program
 - » LIGO initiated communications will be transmitted according to our reading of Cooperative Agreement
 - » We will not copy the other party
 - This avoids DGA review of transmittals to Program when such review is not required
 - Copies to other party should be made internally within NSF



LIGO Annual Review and Reporting to NSF

- Annual Reports transmitted formally through Caltech Office of Sponsored Research to DGA
- Same path used for Annual Work Plan
- We will combine them
- Annual Review
 - » Last conducted in April 2001
 - » Followed January and February 2001 reviews of renewal proposal
- Suggest that 2002 annual review be held in Fall 2002
 - » Results from first science run available
 - Major deliverable for 2002
- GPRA milestones for 2002 not defined



Cash Flow at End of FY 2002

- Prior Cooperative Agreement provided funds through September 2001
- New Cooperative Agreement awarded in March 2002
- LIGO operated on FY2001 carryover and Caltech advance
 - » \$3.1 million in carryover expended during October 1 to December 31, 2001
 - » Several million expended at Caltech's risk between December 2001 and March 2002
- Carryover not likely at end of FY 2002
- Caltech will not advance funds of this magnitude
- Timely funding essential for FY 2003
- Anticipated FY 2003 funding is \$33 million
 - » LIGO is making commitments to purchases and staffing in anticipation of this funding level
- Progress of LIGO towards design sensitivity and scientific reach depends directly on this level
 - » Outreach and support of external scientific community also a variable



Caltech Interface

- LIGO governed through a Cooperative Agreement
- Formal NSF interface is through Caltech Office of Sponsored Research
- Caltech cost structure and procurement system approved through Office of Naval Research
- All audit relations through Caltech Controller
 - » Audit contacts not to be made directly to LIGO program
- NSF IG audits subcontracted through DCAA
- DCAA does not have much experience with ONR role, Caltech Controller role, or difference between a Cooperative Agreement and a DOD/NASA contract



NSF IG Preaward Audits

- Preaward audit of original budget
 - » It is LIGO's view that every finding in the draft DCAA report was incorrect or represented a misunderstanding of the flowdown to LIGO
 - » DCAA cut many procedural corners and did not complete the audit QA process
- Preaward audit of revised budget
 - » DCAA continues to assert findings that are not correct in terms of government flowdown to LIGO
 - » Procedural corners cut and QA minimized
- A major opportunity for LIGO and NSF to learn how to improve process and to assure smooth sailing ahead has been lost



NSF IG Incurred Costs Audit

- Caltech and LIGO have established a more structured process for audit relations involving Controller, Office of Sponsored Research, Federal Accounting staff and LIGO
- DCAA has assigned a much more experienced auditor
 - » His experience with NSF programs is minimal
- Focus of audit is on total cost, schedule, program completion and segregation of preconstruction R&D R&RA \$, MRE \$ and early operations R&RA \$



LIGO Coordinating Committee

- LIGO Project Advisory Team (PAT) = LIGO Coordinating Committee
 - » Oversight tool now included in NSF Facility Management Plan was first used in LIGO oversight
- Please use it
- LIGO Program Manager has acted as chairperson
- LIGO will travel to participate in meetings or use telephone conference as needed
 - » Good communication essential



Subawards

- During next 12 months, LIGO expects a small number of new subawards in excess of \$100K or international MOU's/subawards
 - » Seismic Isolation system upgrades for LIGO interferometer at Livingston
 - » Low Noise Digital to Analog Converter
 - » Advanced R&D Seismic Isolation System prototypes for the HAM and BSC (LASTI)
 - competed RFP for design & prototype fabrication
 - » Advanced R&D EGO (SMA/Lyon) optical coatings



“Maiden Wind Farm” Project at Hanford

- LIGO LHO currently experiencing influence of vitrification plant construction
- Gravel mine planned with permit provisional on compatibility with LIGO
- Bonneville Power Administration (BPA) proposing 200 – 600 windmills on nearby mountain at cost of \$200M - \$600M
- Low frequency vibration of ground may impact LIGO operations
- Benton County has rejected BPA EIS partly on grounds of impacts on LIGO
- BPA wrestling with LIGO insistence that BPA measure impacts convincingly to determine effects are tolerable, or can be mitigated, or cannot be tolerated
 - » 9 months have elapsed while BPA takes no action
 - » BPA active in advocating project recently
 - » Benton County supports LIGO concerns
- LIGO acting as NSF’s agent in this matter



Scientific American Article

- April 2002, page 62
- Described LIGO test run as “noise won”
- Described LIGO as “controversial”
- Revived 1991 claims by critics at time of NSB and Congressional approval
 - » Interviews with the same critics
- Claimed LIGO not cost effective in comparison to other gravitational wave interferometer projects
 - » Cost comparisons not accurate
 - » Sensitivity comparisons not accurate
 - » Scope comparisons not accurate



Comments on Scientific American Comparison

SCIAM info

my info

Project	Sponsor	Arm Length (meters)	# of IFOs	# Sites	Sensitivity ($/\sqrt{\text{Hz}}$)	SCIAM Cost	Sensitivity Comment	Project Cost to Ops	Uncounted Labor FTE	Labor Cost	Construction Cost
LIGO	US	4000	3	2	$\sim 3 \times 10^{-23}$ (180 Hz)	\$530M thru 2007	Broadband (30 x more volume searched than GEO) (multi-site confidence)	\$365M			\$365M for 3 IFO, 2 sites and platform for future
TAMA	Japan	300	1	1	$\sim 5 \times 10^{-21}$ (700-1kHz)	\$10M	Broadband				
GEO	UK, Germany	600	1	1	$\sim 8 \times 10^{-23}$ (600 Hz)	\$10M	Used narrow band sensitivity	\$10M	300 FTE	\$30M to \$60M	\$55M for 1 IFO and no platform for future*
Virgo	France, Italy	3000	1	1	$\sim 1 \times 10^{-22}$ (500 Hz)	\$66M	Ignored low freq advantage of Virgo	\$66M	1000 FTE	\$100M to \$200M	\$216M for 1 IFO and no platform for future*



Media Treatment of LIGO

- LIGO has been very open
- Free access to individuals
- Reporters select the sensational part of comments
- Reporters aware of decade old critics and controversy
- Progress toward design sensitivity will be watched carefully and reported critically
- Lack of detections will be watched carefully and reported critically
- LIGO upgrade plans will be criticized
- LIGO will be managing media contacts more carefully



International REU Proposal

- Ken Libbrecht PI at Caltech
- Must be in contact to submit supplementary request
- Nature of Italian support not defined



ITR 2003

- IT technology has grown scope of LIGO effort
- Original vision for LIGO planned small centralized data archive and analysis at Caltech and MIT
- LSC growth drove collaborative analysis demand
- Internet has supported this
- Grid computing now driving virtual laboratory approach
- ITR funding goes mainly to CS research
- Small amounts to LIGO community support early entry to grid capabilities and distributed processing
- Strong need for professional support staff for these Tier 2 and 3 centers
- Drivers proposals to ITR 2003 program
- This may not match ITR program goals