



G960100-01 -O-PV

Subgrade preparation for the beam tube slabs is ongoing along both the northwest and the southwest arm.



G960100-02 -O-P

Acme has completed the placing of Capillary Rock for the northwest and the southwest arm beam tube slab. Placing and compacting the final lift of base material is ongoing.



G960100-03 -O-P

Final cut of the base material to the bottom of concrete for the beam tube slab elevation and final compaction is ongoing for the northwest and the southwest arm.





G960100-04 -O-P

Sand for concrete batching is a by-product of the gravel washing and segregating operation which is an on-site activity by Acme.



G960100-05 -O-P


3/4" gravel is washed and segregated from the rock delivered to the LIGO site from the Hanford gravel pit No. 6.



G960100-06 -O-P


Adequate quantities of sand, 3/4", and 1 1/2" rock have been stockpiled for concrete batching as is required for the beam tube slabs slipforming





G960100-07 -OP

Completed vacuum equipment interface slab at the northwest arm corner station.



G960100-08 -OP

Completed vacuum equipment interface slab at the southwest arm corner station. Electrical ductbank excavation in the background.



G960100-09 -OP

View of the northwest arm end station area. the covered for curing vacuum equipment interface slab in the background






3960100- 10-O-P

Final elevation has been cut for the beam tube slab bottom of concrete in preparation for setting rebar.



G960100-11 -O-P

Subcontractor to Acme, Columbia Steel & Iron started the lay out for the rebar.



G960100-12 -O-PV

Rebar is set on dobies to the proper spacing. Rebar mats are tied to the dimensions between the contraction/ expansion joints.





G960100-13-O-P

Excavating test holes, in the area of the future septic leach field, for the Department of Health inspector.



G960100-14-O-P

Inspecting the soil at the -2' elevation from natural grade. The inspection is witnessed by the Parsons civil engineer for accuracy.



G960100-15-O-P

Soil analysis by the Department of Health Inspector continued at the -4' elevation from natural grade.





G960100-16-O-P

Soil analysis by the Department of Health Inspector continued.



G960100-17-O-P


Soil analysis by the Department of Health Inspector continued. Parsons civil engineer continued the inspection. Picture same as previous in a different light



G960100-18-O-P


Soil analysis by the Department of Health Inspector was completed. Are seems to be acceptable for a leach field. Final report will be issued to Parsons.





G960100-19 -O-PV

Typical interior view of the PUD installed electrical bake out boxes and 13.8 kv cable.



G960100-20 -O-P


Typical interior view of the PUD installed electrical bake out boxes and 13.8 kv cable. Adequate length of cable are coiled for termination.



G960100-21 -O-P

Typical Completed electrical bake out vault installation along both arms. Interior termination of the 13.8 kv cable is outstanding.






G960100-22 -OP

Typical PUD installed electrical bake out vault. Pulled the 13.8 kv cable to all the vaults along both arms.



G960100-23 -OP


PUD installed the 90 deg. ell for the future bake out transformer connection.



G960100-24 -OPV

Typical interior view of the PUD installed electrical bake out boxes and 13.8 kv cable.





G960100-25-OP

Acme subcontractor, American Electric excavated and installed the 4" dia. electrical conduit connection from the bake out transformer location to the beam tube service entrance location.



G960100-26-OP

Placing concrete for the ductbank from the bake out transformer location to the beam tube service entrance location.



G960100-27-OP

Completed duct bank from the bake out transformer location to the beam tube service entrance location.





G960100-28-O-P

Completed duct bank from the bake out transformer location to the beam tube service entrance location. (same view as previous)



G960100-29-O-P

Completed duct bank from the bake out transformer location to the beam tube service entrance location. Added red oxide to the top of the duct bank for electrical identification.





-----  
G960100-30-O-P

PUD 13.8 kv cable ready for installation



-----  
G960100-31-O-PV

PUD 13.8 kv cable transport for installation



-----  
G960100-32-O-P

View of the 13.8 kv cable run after burial.





-----  
G960100-33-O-P

Acme concrete conveyor  
equipment for paving.



-----  
G960100-34-O-P

Another view of the Acme  
concrete conveyor  
equipment for paving.



-----  
G960100-35-O-P


Final view of the Acme  
concrete conveyor  
equipment for paving.





G960100-36-OPV

In the mean time: Acme precast yard progress for precasting the beam tube enclosures. Interior view of the completed type "C" enclosure modules



G960100-37-OP


Exterior view of completed type "C" beam tube enclosures.



G960100-38-OP

Stripping process for the type "A" beam tube enclosures.





G960100-39-O-P

View of the type "C" quad form and the adjustable type "C" form, ready for placing concrete.



G960100-40-O-P

Distant view of the completed beam tube enclosures.



G960100-41-O-P

Another exterior view of the completed beam tube enclosures.





G960100-42-OPV

Load of rebar delivery  
to the precast yard.



G960100-43-OP


Quality assurance  
discussion between the  
precast contractor  
superintendent and  
Caltech.



G960100-44-OP

Setting of the type "A"  
form in preparation for  
casting. Work is being  
closely observed by  
Caltech.






G960100-45-OP

Rebar prefabrication station for all type beam tube enclosures.



G960100-46-OP

Concrete is placed by bucket for all precast operation.



G960100-47-OP

Interior view of the quad form.





G960100-48-O-P

Arrival of the pre-bid meeting congregation at site.



G960100-49-O-P

Meeting at the corner station. Pace is set by Caltech.



G960100-50-O-P

Delegating the pre-bid congregation is performed by Caltech.