
CONTRACTS AND SCHEDULES

INDUSTRY BRIEFING
AUGUST 6, 1996

GERHARD STAPFER

OVERVIEW

- HOW DOES LIGO GET BUILT
 - IN-HOUSE TASKS
 - CONTRACTED WORK
- THE LIVINGSTON OBSERVATORY
 - BEAM TUBE SLAB AND ENCLOSURES
 - BUILDINGS AND INFRASTRUCTURE
 - BEAM TUBE
 - VACUUM EQUIPMENT
 - SUPPORT CONTRACTS
- WHEN AND WHERE DOES IT ALL TAKE PLACE
 - PROCUREMENTS
 - CONSTRUCTION SCHEDULES
 - LOCATION

THE PARTS OF LIGO

- **THE DETECTOR**
 - LASER INTERFEROMETER, CONTROL AND DATA SYSTEM
- **THE VACUUM EQUIPMENT**
 - HOUSES THE INTERFEROMETER, ULTRA HIGH VACUUM
- **THE BEAM TUBE**
 - PROVIDES A “CLEAN” PATH FOR THE LASER BEAM;
- **THE FACILITY**
 - BUILDINGS AND INFRASTRUCTURE TO HOUSE THE VACUUM EQUIPMENT AND DETECTOR
 - PROVIDES THE FOUNDATION AND PROTECTION FOR THE BEAM TUBE
 - LABORATORY AND OFFICE SPACE

THE DETECTOR

- **WORLD'S MOST SENSITIVE OPTICAL INSTRUMENT**
 - » RESEARCH AND DEVELOPMENT IS ONGOING AT THE CALIFORNIA INSTITUTE OF TECHNOLOGY (CALTECH) AND THE MASSACHUSETT INSTITUTE OF TECHNOLOGY (MIT)
 - » DESIGNED BY CALTECH AND MIT'S SCIENTISTS AND ENGINEERS
 - » FABRICATED BY SPECIALTY VENDORS
 - » ASSEMBLED AND INSTALLED AT THE SITES BY A TEAM OF LIGO SCIENTISTS AND ENGINEERS

THE VACUUM EQUIPMENT AND BEAM TUBE

- HIGHLY TECHNICAL AND SPECIALIZED WORK SCOPE
 - SOME IN-HOUSE AND SOME CONTRACTED WORK
 - » IN-HOUSE TASK
 - THE REQUIREMENTS AND CONCEPTUAL DESIGNS WERE COMPLETED BY LIGO
 - » CONTRACTED TASK
 - PROCESS SYSTEM INTERNATIONAL (PSI) IS UNDER CONTRACT TO PERFORM THE DESIGN, FABRICATION AND INSTALLATION OF THE VACUUM EQUIPMENT AT BOTH SITES
 - CHICAGO BRIDGE & IRON (CBI) IS UNDER CONTRACT FOR THE DESIGN, FABRICATION AND INSTALLATION OF THE BEAM TUBE AT BOTH SITES

THE FACILITY

- MAJOR CONTRACTED EFFORTS
 - DESIGN
 - CLEARING AND ROUGH GRADING
 - BUILDING AND INFRASTRUCTURE
 - CONCRETE SLAB AND PRE-CAST ENCLOSURES
 - SUPPORT CONTRACTS

DESIGN, CLEARING AND ROUGH GRADING

● DESIGN

- DESIGN, BY PARSONS, HAS BEEN ESSENTIALLY BEEN COMPLETED
- CONSTRUCTION MANAGEMENT IS CONTRACTED TO PARSONS

● CLEARING


- HAS BEEN COMPLETED


● ROUGH GRADING

- IS (ALMOST) COMPLETED
- SETTLEMENT OF BERM IS INSTRUMENTED

BUILDING AND INFRASTRUCTURE

- GENERAL CONTRACTOR (TBD)
 - SINGLE FIXED PRICE CONTRACT WITH CALTECH
- WORK SCOPE SUMMARY
 - » CORNER STATION
 - APPROXIMATELY 57,000 SQUARE FEET OF HIGH BAY, LABORATORIES AND OFFICES
 - HIGH BAY, CRANES, 32 FEET CEILING HEIGHT
 - » TWO END STATIONS
 - APPROXIMATELY 8,000 SQUARE FEET, HIGH BAY
 - » TWO MID STATIONS
 - SMALL MINIMAL BUILDINGS WITHOUT FACILITIES
 - » INFRASTRUCTURE
 - CHILLER PLANTS, ROADS, PARKING, POWER DISTRIBUTION





FOR CONTINUATION SEE
ELECTRICAL DRAWING LA-E-203

PROPERTY LINE

FOR CONTINUATION SEE
MECHANICAL DRAWING LA-M-213



CHILLER
YARD

TRANSFORMER PAD
(GUARD POSTS
EXIST)

ELECTRICAL
VAULT (EXIST)

10'

2" CWS
2" CWR
2" A

EDB
(EXIST)

SLOPE DRAIN LINE
TO DAYLIGHT AT
TOE OF SLOPE

CHILLED WATER
RETURN AND
FOR CONTINUA
MECHANICAL D

HOLDING TA

4" SANITARY SE
FOR CONTINUA
PLUMBING DRAI

FOR CONTINUATION
SEE ELECTRICAL DRAWING
LA-E-213

54.46
INV

3" DRAIN LINE
FOR CONTINUATION SEE
PLUMBING DRAWING
LA-P-211

5.50'

5'

END-STATION
FF 57.46

NITROGEN TRANSFER LINES
FOR CONTINUATION SEE
VACUUM EQUIPMENT DRAWINGS

LIQUID NITROGEN
STORAGE TANK

AMBIENT
VAPORIZER
GN₂ SYSTEM

S 17°59'46" E

N 738194.2210
E 3460830.6345

4" CO (C)
CPB

130'x85.80
EQUIPMENT INTERFACE

23.37
ATION
55.2481
9.0306

128'x56.67
BC (E ROAD
END-STATION
BEEN WORK


M TUBE


CONCRETE SLAB AND PRECAST ENCLOSURES

- GENERAL CONTRACTOR (TBD)
 - SINGLE FIXED PRICE CONTRACT WITH CALTECH
- WORK SCOPE SUMMARY
 - CONSTRUCT APPROXIMATELY 5 MILES OF SERVICE ROAD, 20 FEET WIDE
 - 5 MILES OF PRECISION LEVELED CONCRETE SLAB, 14 FEET WIDE, 8 INCHES THICK
 - FABRICATE AND DELIVER 2,600 PRECAST CONCRETE ENCLOSURES
 - INSTALL ENCLOSURES OVER THE BEAM TUBE, GROUT AND SEAL



36





**BEAM TUBE
ENCLOSURE**

SUPPORT CONTRACTS

- **QUALITY ASSURANCE**
 - INDEPENDENT TESTING
- **SURVEYING**
 - PRECISION SURVEYING
 - VERIFICATION
- **MAINTENANCE**
 - GROUNDS
 - JANITORIAL
 - POWER

PROCUREMENT SCHEDULE

- **PROCUREMENT**
 - INVITATION FOR BID
 - PARALLEL PROCUREMENT PROCESS FOR BOTH IFBs
- **ISSUE IFB**
 - BID PACKAGE IS AVAILABLE ON AUGUST 2, 1996
 - COST IS \$200 PER PACKAGE (**REQUEST PACKAGE BY IFB NUMBER!**)
- **JOB WALK** (*CROWN STERLING SUITES HOTEL, BATON ROUGE*)
 - AUGUST 29, 1996, 9:00AM FOR ISB-EJ-250
 - AUGUST 29, 1996 ,1:00PM FOR ISB-EJ-246
- **BID DUE DATE** (*CROWN STERLING SUITES HOTEL, BATON ROUGE*)
 - OCTOBER 1, 1996, 2:00PM

PERFORMANCE SCHEDULE

- **CONTRACT**

- SIGNED CONTRACT IS ANTICIPATED BY END OF OCTOBER 1996
- NOTICE TO PROCEED IS PLANNED FOR MID NOVEMBER 1996

- **START OF OFF-SITE WORK**


- AFTER NOTICE TO PROCEED
- MATERIAL DATA SUBMITTAL, PROCUREMENT OF LONG LEAD ITEMS ETC.








































- **START OF ON-SITE WORK**

- DEPENDING ON GROUND SETTLEMENT DATA
- COULD BE AS EARLY AS NOTICE TO PROCEED
- ANTICIPATED NO LATER THAN MARCH 1, 1997


Project: SITESCH1
 Time Now: 01/01/96
 Start: 01/01/96
 Finish: 03/03/99
 Run: 07/30/96
 Page: 1 of 1

LIGO
 FACILITIES SCHEDULE
 HANFORD/LIVINGSTON

INSTALLATION 
 ACCEPTANCE 

Activity Desc.	TStart	TFinish	Field 2	1996			1997			1998				1999						
				Jun	Sep	Dec	Mar	Jun	Sep	Dec	Mar	Jun	Sep	Dec	Mar	Jun	Sep	Dec		
WASHINGTON				<hr/>																
LVEA CONST/ACCEPTANCE	07/14/96	07/14/97	09/23/97	14Jul96   23Sep97																
VE CORNER INST/ACCEPT	08/01/97	10/30/97	02/02/98				01Aug97   02Feb98													
OSB CONST/ACCEPTANCE	07/14/96	08/04/97	11/18/97	14Jul96   18Nov97																
BT FABRICATION	01/01/96	07/01/97																		
GRADING/ROAD/SLAB	01/01/96	05/24/96																		
ENCLOSURE FAB ARM-2	01/01/96	11/11/96																		
BT ARM-2 INST/ACCEPT	10/01/96	03/10/97	08/13/97	01Oct96   13Aug97																
BT ARM-2 BAKE	05/25/97	10/15/97		25May97 																
MID/END ARM-2 BUILDING	03/10/97	08/06/97	10/30/97	10Mar97   30Oct97																
VE ARM-2 INST/ACCEPT	10/31/97	12/16/97	02/23/98	31Oct97   23Feb98																
GRADING/ROAD/SLAB	01/01/96	07/01/96																		
ENCLOSURE FAB ARM-1	11/12/96	03/18/97		12Nov96 																
BT ARM-1 INST/ACCEPTANC	03/10/97	08/06/97	11/06/97	10Mar97   06Nov97																
BT ARM-1 BAKE	09/26/97	02/28/98		26Sep97 																
MID/END ARM-1 BUILDING	07/14/96	02/20/97	05/15/97	14Jul96   15May97																
VE ARM-21INST/ACCEPT	12/15/97	02/03/98	04/06/98	15Dec97   06Apr98																
FACILITY SHAKEDOWN	04/07/98	07/29/98		07Apr98 																
LOUISIANA				<hr/>																
LVEA CONST/ACCEPTANCE	02/03/97	02/03/98	04/13/98	03Feb97   13Apr98																
VE CORNER INST/ACCEPTA	03/01/98	06/01/98	08/25/98	01Mar98   25Aug98																
OSB CONST/ACCEPTANCE	02/03/97	02/23/98	04/13/98	03Feb97   13Apr98																
BT FABRICATION	10/01/97	08/21/98		01Oct97 																
GRADING/ROAD/SLAB ARM-	03/04/97	05/07/97		04Mar97 																
ENCLOSURE FAB ARM-2	06/09/97	10/07/97		09Jun97 																
BT ARM-2 INST/ACCEPTANC	11/24/97	05/06/98	07/31/98	24Nov97   31Jul98																
BT ARM-2 BAKE	06/19/98	10/26/98		19Jun98 																
MID/END ARM-2 BUILDING	02/03/97	07/30/97	10/30/97	03Feb97   30Oct97																
VE ARM-2 INST/ACCEPT	06/02/98	07/14/98	09/16/98	02Jun98   16Sep98																
GRADING/ROAD/SLAB ARM-	04/01/97	08/20/97		01Apr97 																
ENCLOSURE FAB ARM-1	10/08/97	02/01/98		08Oct97 																
BT ARM-1 INST/ACCEPTANC	05/06/98	10/13/98	12/10/98	06May98   10Dec98																
BT ARM-1 BAKE	11/11/98	03/02/99		11Nov98 																
MID/END ARM-1 BUILDING	07/31/97	02/02/98	04/10/98	31Jul97   10Apr98																
VE ARM-1 INST/ACCEPT	07/15/98	08/25/98	10/28/98	15Jul98   28Oct98																
FACILITY SHAKEDOWN	03/03/99	04/27/99		03Mar99 																

LOCATION



SITE

