

***LSC Meeting
LIGO Laboratory Report***

Barry Barish

LIGO

news

- **Project Status - M. Coles (Amaldi)**
 - » construction: complete this year (except for LLO bakeout and computer systems)
 - » detector installation underway
- **Transition from '*LIGO Project*' to '*LIGO Laboratory*'**
 - » commissioning of LIGO
 - PSL stable; IOO attains first mode cleaner lock (Hanford 2 km)
 - plans: 1) one 2km arm 2) short Michelson
 - » data analysis systems for LIGO
 - LDAS being implemented by Laboratory (infrastructure)
 - end to end model
 - » preparations for LIGO II
 - advanced R & D on RSE; suspensions; thermal noise; sapphire, etc
 - costing; engineering; proposal to the NSF




LIGO Plans

main activity

- | | |
|-------------|--|
| 1996 | Construction Underway
-mostly civil |
| 1997 | Facility Construction
-vacuum system |
| 1998 | Interferometer Construction
-complete facilities |
| 1999 | Construction Complete
-interferometers in vacuum |
| 2000 | Commission Detectors
-first light; testing |
| 2001 | Engineering Tests
-sensitivity; engineering run |



SUMMARY INTEGRATED SCHEDULE



LIGO Science

physics schedule

- **First Physics Run (~2002-2004)**

- » begins after $h \sim 10^{-21}$ attained
- » two year run allows first neutron binary search (live time ~ 1 yr)
- » LIGO I Collaboration

- **Implement LIGO II (~2004-07)**

- » Advanced R&D underway to reach $h \sim 10^{-22}$
- » LSC White Paper (detector and data analysis) to set out plan
- » implemented from ~ 2004 over several years
- » physics runs interleaved

- **Advanced Detectors (> 2007-)**

- » new optical configurations, new vacuum chambers, floor space, etc



Hanford



R-14-20-91997



Hanford

activities

- Staffing continues to grow on schedule
- Bakeout complete
- Optics and Vacuum preparations fully operational and now a central activity
- Laser and prestabilization installed in 2K and performance studied
- Input Optics mode cleaner locked
- HAM Seismic Isolation tables installed
- BSC Seismic Isolation tables underway
- Control room becoming a 'control room'
- Outreach (REU, High School teachers, etc)



Hanford

optics preparation/installation



LIGO

LIGO-999000-00-M



Livingston

activities

- Developing site infrastructure
- Beginning installation
- Preparing for bakeout
- O-ring problem and refit
- Environmental measurements satisfy design
- Seismic measurements - levels, transients, etc being studied
- Road construction underway
- Mitigation for shooting incidents

Livingston

vacuum systems



LIGO

facilities milestones

Milestone Description	PMP	Projection/ Actual	PMP	Projection/ Actual
	Hanford		Livingston	
Initiate Site Development	Mar-94	Mar-94	Aug-95	Jun-95
Beam Tube Final Design Review	Apr-94	Apr-94	Apr-94	Apr-94
Select A&E Contractor	Nov-94	Nov-94	Nov-94	Nov-94
Complete Beam Tube Qualification Test	Feb-95	Apr-95	Feb-95	Apr-95
Select Vacuum Equipment Contractor	Mar-95	Jul-95	Mar-95	Jul-95
Complete Performance Measurement Baseline	Apr-95	Apr-95	Apr-95	Apr-95
Initiate Beam Tube Fabrication	Oct-95	Dec-95	Oct-95	Dec-95
Initiate Slab Construction	Oct-95	Feb-96	Jan-97	Jan-97
Initiate Building Construction	Jun-96	Jul-96	Jan-97	Jan-97
Joint Occupancy	Sep-97	Oct-97	Mar-98	Feb-98
Accept Tubes and Covers	Mar-98	Mar-98	Mar-99	Oct-98
Beneficial Occupancy	Mar-98	Mar-98	Sep-98	Dec-98
Accept Vacuum Equipment	Mar-98	Nov-98	Sep-98	Jan-99
Initiate Facility Shakedown	Mar-98	Nov-98	Mar-99	Jan-99




LIGO

detector milestones

Milestone Description	PMP	Projection/ Actual
Beam Splitter Chamber Stack Final Design Review	Apr-98	Aug-98
Core Optics Support Final Design Review	Feb-98	Jun-98
Horizontal Access Module Final Design Review	Apr-98	Jul-98
Core Optics Components Final Design Review	Dec-97	May-98
Input/Output Optics Final Design Review	Apr-98	Mar-98
Pre-Stabilized Laser Final Design Review	Aug-98	Mar-98
Alignment Sensing Final Design Review	Apr-98	Jul-98
Length Sensing Final Design Review	May-98	Jul-98
Washington Controls Area Net Ready to Install	Apr-98	Mar-98
Control and Data System (CDS) Data Acquisition Fi	Apr-98	May-98
Physics Environment Monitoring Final Design Review	Jun-98	Oct-97
Detector System Preliminary Design Review	Dec-97	Oct-98
Begin Washington Interferometer Installation	Jul-98	Jul-98
Begin Louisiana Interferometer Installation	Jan-99	Jan-99
Begin Coincidence Tests	Dec-00	Dec-00


LIGO Construction Costs and Commitments (End of February 1999)



LIGO FY Chart Chart 5




LIGO Project Contingency vs. Percent Complete



Staffing

labor distribution projections



Detector

construction and installation

- **Production Status:**

- » Seismic Isolation well along
- » Large Optics Suspensions under production
- » Small Optics - most are fabricated
- » Sensor/Actuator - sufficient quantity fabricated
- » Core Optics Components - most polished and coated
- » Lasers - 5 received
- » Pre-stabilized laser - installed in 2K at Hanford
- » Input optics - all polished and coated; installation in progress for Hanford 2K
- » Core optics support - production underway
- » Interferometer sensing and control (ISC) installation underway
- » CDS - installation proceeding

- **Overall about 2-3 months behind schedule**



Interferometers

commissioning plan

- Management organized
- Subsystem testing and commissioning
 - » functionality demonstrated and independent performance
- 2 km IFO commissioning
 - » Integration of PSL and modecleaner
 - » Single arm cavity (2 km)
 - » Power-recycled (short) Michelson
 - » Power-recycled Fabry-Perot Michelson
- Brings together all our expertise - subsystems, interferometers, modeling, diagnostics and data analysis

Data Analysis

- **LIGO Laboratory building underlying systems**
 - » On site and off site data analysis hardware
 - » Data analysis architecture and non science software development
 - » Subsystem and end to end simulation systems
- **LSC organizes the data analysis**
 - » White paper describing the goals, organization, responsibilities and schedule being written
- **LSC Working groups**
 - » Detection Confidence and Statistical Analysis
 - » Detector Characterization
 - » Astrophysical Source Identification and Signature



LIGO

LIGO Scientific Collaboration (LSC)

- **Research organization for LIGO**
 - » includes LIGO Laboratory and outside community
 - » about 25 institutions and 250 researchers
 - » open to anyone in the world community desiring to do research on LIGO
- **Scientific Data Analysis for LIGO will be conducted through the LSC**
 - » white paper by fall 1999
- **LIGO I - 2002-2004 data run and science**
 - » LIGO I group is a subset of LSC, includes LIGO Laboratory and other LSC members who make *'comparable contribution to LIGO Laboratory members - technically or in data analysis'*.
- **LIGO II concept developed through the LSC**
 - » Conceptual proposal and review at NSF (fall 99)



Note 1, Linda Turner, 08/17/99 07:23:29 PM
LIGO-G990079-01-M