

LASER INTERFEROMETER GRAVITATIONAL WAVE OBSERVATORY
- LIGO -

CALIFORNIA INSTITUTE OF TECHNOLOGY
MASSACHUSETTS INSTITUTE OF TECHNOLOGY

Document Type	LIGO-T960140-00	E	24.06.96
Presentation to NSF	LIGO-T960108-00	M	

Lazzarini
Barish

**LIGO Presentation to NSF
Panel on Long Range uses of LIGO**

B. Barish, A. Lazzarini, R. Weiss

Distribution of this draft:

LIGO

This is an internal working note
of the LIGO Project.
NOTE: Two LIGO DCC are included in this
material.

California Institute of Technology
LIGO Project - MS 51-33
Pasadena CA 91125
Phone (818) 395-2129
Fax (818) 304-9834
E-mail: info@ligo.caltech.edu

Massachusetts Institute of Technology
LIGO Project - MS 20B-145
Cambridge, MA 01239
Phone (617) 253-4824
Fax (617) 253-7014
E-mail: info@ligo.mit.edu

WWW: <http://www.ligo.caltech.edu/>



LIGO

LASER INTERFEROMETER GRAVITATIONAL-WAVE OBSERVATORY

PRESENTATION TO THE PANEL ON THE LONG RANGE USE OF LIGO

NATIONAL SCIENCE FOUNDATION
24,25 JUNE 1996
ARLINGTON, VA 22230

BARRY BARISH - CALTECH
LIGO PROJECT PRINCIPAL INVESTIGATOR

ALBERT LAZZARINI - CALTECH
LIGO PROJECT INTEGRATION MANAGER

RAINER WEISS - MIT
LIGO PROJECT INTEGRATION SCIENTIST



CALIFORNIA INSTITUTE OF TECHNOLOGY
MASSACHUSETTS INSTITUTE OF TECHNOLOGY

771

LIGO-G960140-00-E
June 21, 1996 3:02 pm

OVERVIEW

- **LIGO SCIENCE - B. Barish**
- **LIGO DESIGN - A. Lazzarini**
- **MAJOR LIGO SYSTEMS - A. Lazzarini**
 - CIVIL CONSTRUCTION
 - BEAM TUBE SYSTEM
 - VACUUM EQUIPMENT
 - DETECTOR/R&D
- **LIGO R&D - R. Weiss**
 - PRESENT
 - ADVANCED
- **LIGO COLLABORATIVE RESEARCH - B. Barish**



LIGO

The Science

Barry Barish
NSF Panel
“Future Uses of LIGO”
June 24-25, 1996



LIGO

The Project

- Joint Caltech/MIT Project funded by the National Science Foundation

- Under Construction 1995-1999
 - » Two Sites -- Louisiana and Washington

- **DIRECT** Detection of Gravitational Waves
 - » Fundamental Physics (GR)
 - test General Relativity in strong field and high velocity limit
 - measure polarization and propagation speed
 - » Astrophysics
 - compact binary systems
 - stellar collapse
 - early universe



Gravitational Waves

International Effort

- **Techniques**
 - » Resonant Bar Detectors (LSU, Rome, etc)
 - narrow band
 - » Large Scale Interferometers
 - broad band


- **International Interferometer Effort**
 - » U.S. -- LIGO (Two Sites)
 - Caltech & MIT (Wash and Louisiana)
 - » Europe -- VIRGO (One Site)
 - French and Italian (near Pisa)
 - » Smaller efforts
 - Germany, Japan, Australia

- **Time Scale (Interferometers)**
 - » Approximately year 2000



LIGO

Interferometers



- To make ΔL large enough for detection requires $L \gtrsim 4 \text{ km}$

$$\Delta L = hL = 4 \times 10^{-16} \text{ cm}$$

10^{-21} 4 km

- Measured waveform, $h(\text{time}) = \Delta L/L$, is a linear combination of h_+ and h_x , which depends on interferometer's orientation

Gravitational Waves

General Relativity

- Non-spherically symmetric accelerations of mass
- Main term - time dependence of quadrupole moment
 - » binary systems always radiate
 - » non-spherically symmetric supernova collapse
 - » non-axisymmetric rotations
- Types of waves
 - » bursts, periodic or quasi-periodic waves
 - » stochastic background from compact binaries, primordial waves and cosmic strings or phase transitions



LIGO

Long Range Goals

- **Inspiral of Compact Binary [*chirps*]**
 - » Neutron Star/Neutron Star Inspiral
 - Design Benchmark: last 15 min
20,000 cycles
600 MLyr
 - » Black-hole/Black-hole Inspiral and Coalescence
 - » Black-hole/Neutron Star Inspiral
- **Supernovae [*bursts*]**
 - » Axisymmetric in our galaxy
 - » Non-axisymmetric ~300MLyr
- **Pulsars [*periodic*]**
 - » rotating non-axisymmetric neutron stars
- **Early Universe [*stochastic*]**
 - » Vibrating Cosmic Strings
 - » Vacuum Phase Transitions
 - » Vacuum Fluctuations from Planck Era
- **Unknown Sources [*??*]**

NEUTRON STAR BINARIES

[“Guaranteed” source]




■ 15 minutes & 10,000 orbits in LIGO band

■ Rich information in waveforms:
masses, spins, distance, direction,
nuclear equation of state

Binary Sources


Inspiral and Coalescence



Gravitational Waveforms


binary inspiral

- can determine
 - » distance from the earth r
 - » masses of the two bodies
 - » orbital eccentricity e and orbital inclination i



Supernovae *simulation*


- A. Burrows
 - » 2 - dim model
 - » 50 msec into the explosion



The Early Universe

Stochastic Background

- The Big Bang Singularity




- LIGO

- » time $\sim 10^{-22}$ sec
- » temp $\sim 10^6$ GeV
- » graviton ~ 10 MeV

Detectors

Capability

- Initial Detector - end of 2001
- Fully Enhanced - about 2007 ?



LIGO DESIGN


• OBSERVATORY CHARACTERISTICS

- TWO SITES:
 - HANFORD, WASHINGTON
 - LIVINGSTON, LOUISIANA
 - $L_{12}/c = 10$ msec.
- THREE INSTRUMENTS:
 - TWO 4 km INTERFEROMETERS (WA/LA)
 - ONE 2 km INTERFEROMETER (HANFORD)
- ARMS ORIENTED "PARALLEL" TO ONE ANOTHER
- COINCIDENT OBSERVATIONS AMONG ALL THREE INTERFEROMETERS
 - $R_{3X}^{BKGND} \approx (\tau_p + 2L_{12}/c)\tau_p R_{12}R_{23} < 1/\text{year}$
- INITIAL SENSITIVITY: $h_{rms} \leq 10^{-21}$ WITHIN 100 HZ BAND CENTERED AT MAXIMUM SENSITIVITY
 - $f_{GW} \approx 100$ Hz; $\lambda_{GW} \approx 3 \times 10^6$ m;
- OBSERVATORY EXTENSIBILITY:
 - EVENTUAL EXPANSION TO 8 INTERFEROMETERS
 - LIMITING SENSITIVITIES:
 - Naturally occurring gravity gradients (at lowest frequencies)
 - Scattered light phase noise (in the mid-frequency range)
 - Residual gas phase noise (at the highest high-frequencies)



INITIAL INTERFEROMETER CONFIGURATION

- FABRY-PEROT ARM CAVITIES
- MODEST INPUT POWER (6 w)
- INITIAL LASER: Nd:YAG $\lambda = 1.06 \mu\text{m}$
- POWER RECYCLING
- MODEST RECYCLING FACTOR ($\mathcal{R} \sim 30X$)
- MODEST CAVITY FINESSE ($\mathcal{F} \sim 50$)



Interferometer Response Function:

$$\varphi = h \frac{\omega L}{c} \frac{2F}{\pi \sqrt{1 + (\Omega \tau)^2}}$$

where

$\delta\varphi$ = optical light phase change

ω = laser frequency

Ω = GW frequency

c = speed of light


h = strain amplitude

L = arm length


F = Fabry-Perot finesse

τ = Fabry-Perot time constant

INITIAL INTERFEROMETER DESIGN PERFORMANCE GOAL



LIMITING PERFORMANCE DUE TO FACILITIES



777

LIGO DESIGN (cont.)

- OBSERVATORY EXTENSIBILITY (CONT.):
 - EXTREME CARE IN DESIGNING QUIET FACILITIES
 - site selection
 - design considerations
 - APERTURE & BAFFLING DESIGNED TO MINIMIZE SCATTERED STRAY LIGHT
 - VACUUM CHARACTERISTICS OF BEAM TUBES AND VACUUM EQUIPMENT DESIGNED TO PROVIDE ULTRA-HIGH VACUUM OPERATING CONDITIONS.

• OPERATIONAL CONSIDERATIONS

- ASTROPHYSICAL RESEARCH
 - HIGH ON-LINE AVAILABILITY
 - MULTIPLE MODES OF OPERATION:
 - 3X ; $T_{\text{online}} > 75\%$
 - 2X: (WA-LA); $T_{\text{online}} > 85\%$
 - 1X: $T_{\text{online}} > 90\%$
- ALLOCATION OF OBSERVING TIME BY PI/PAC/NSF
- TIME FOR DEVELOPMENT OF IMPROVED DETECTORS



LIGO DESIGN (cont.)

- **DATA FORMATS**
 - COMPATIBILITY WITH OTHER GRAVITATIONAL WAVE DETECTORS & PARTICLE DETECTORS
 - SAMPLE RATE AND PRECISION COMMENSURATE WITH SCIENTIFIC MISSIONS
- **ENABLING RESEARCH & FACILITIES**
 - LONG-TERM DEVELOPMENT OF ADVANCED DETECTORS
 - UNIVERSITY-BASED INTERFEROMETER FACILITIES
 - LIGO RESEARCH COMMUNITY



MAJOR LIGO SYSTEMS

- CIVIL CONSTRUCTION
- VACUUM EQUIPMENT & BEAM TUBES
- DETECTOR / R&D



LIGO SCHEDULE

- **1996 - 1998**

- **CONSTRUCTION OF FACILITIES**

- CIVIL CONSTRUCTION/ 7/96 START
- VACUUM EQUIPMENT 5/96 START
- BEAM TUBES 4/96 START

- **DETECTOR DESIGN & FABRICATION; R&D**

- **1998 - 2000**

- **DETECTOR INSTALLATION**
- **SHAKEDOWN**

- **2001**

- **“FIRST LIGHT” AT INITIAL DESIGN SENSITIVITY**

$$h_{\text{RMS}} = 10^{-21} (\Delta f = 100 \text{ Hz @ } 100 \text{ Hz}).$$



CIVIL CONSTRUCTION

• CHARACTERISTICS


• INFRASTRUCTURE


- LARGE AND CLEAN LABORATORY (CLEAN CONSTRUCTION PRACTICES; HIGH BAY: 9 M HOOK HEIGHT)
- BEAM TUBE ENCLOSURES TO PROTECT THIN-WALLED TUBE
- OFFICE SPACE/LABORATORY SPACE TO ACCOMMODATE STAFF AND VISITORS
- ROADS, FOUNDATIONS, STRUCTURES, ETC.

• REQUIREMENTS

- REMOTE SITES WITH SEISMIC STABILITY -- THICK SLAB; ISOLATED FOUNDATIONS; SEPARATED BUILDINGS
- FEW INTERNAL NOISE SOURCES, EM/EMF BACKGROUNDS, ETC.
- REMOTELY OPERABLE FACILITIES: ENVIRONMENTAL CONTROL AND STATE VECTOR LOGGING
- CLEANLINESS







Support Facilities in Operations Support Building

Area	Purpose
Control Room / Analysis Area	All equipment control functions, machine diagnostics, data analysis and archiving
Optics Laboratory	Cleaning, maintenance, test and calibration of lasers and optics
Vacuum Preparation	Vacuum preparation and certification, mechanical-Q testing
Electronics Test/Maintenance	Control/Data systems staging, test, and maintenance
Mechanical / Technical	Mechanical staging, assembly and testing; vacuum-pump maintenance
Equipment Rooms	Telecommunications, computer networking, etc.
Shipping / Receiving	Outdoors<-->Clean-Room interfaces; cleaning; storage
Changing / Cleaning	Clean-room transition space for people, small equipment entering LVEA
Office / Library Space	Resident staff, detached-duty staff, visiting scientists/students
Conference room	Smaller group meetings, drawing layout space
Multi-Use Space	Seminars, "all-hands meetings", and public entry/reception
Kitchen/shower/restrooms	

CIVIL CONSTRUCTION

• STATUS

- **BOTH SITES UNDER CONSTRUCTION**
- **WASHINGTON SITE**
 - GRADED TO FINAL TOPOGRAPHY; SOIL SETTLEMENT COMPLETED
 - BEAM TUBE SLAB/ROADS/ENCLOSURES UNDER CONSTRUCTION (2/96)
- **LOUISIANA SITE**
 - LOGGED
 - GROUND BREAKING TOOK PLACE 7/95
 - SITE CLEARED AND GRUBBED
 - BEING GRADED TO INTERFEROMETER PLANE (8/96)
- **FINAL DESIGN OF THE LIGO FACILITIES (BUILDINGS) COMPLETED 4/96**
 - LASER & VACCUM EQUIPMENT AREAS (LVEA/VEA)
 - OPERATIONS & SUPPORT BUILDING (OSB)
 - MECHANICAL EQUIPMENT ROOM
 - CHILLED WATER PLANT
- **PROCUREMENT FOR FACILITY CONSTRUCTION UNDER WAY:**
 - BIDS IN FOR 3 INTERFEROMETER FACILITY AT HANFORD 6/96
 - PREPARING BID PACKAGE FOR 2 INTERFEROMETER FACILITY FOR LA



VACUUM EQUIPMENT & BEAM TUBE

- WILL BE THE LARGEST ULTRA-HIGH VACUUM ($<10^{-9}$ torr) SYSTEM IN THE WORLD ($\sim 20,000 \text{ m}^3$)
 - VERY LOW ALLOWED AIR LEAKAGE:
 $\mathcal{F} < 10^{-9} \text{ ATM CC/S, He}$
 - VERY LOW OUTGASSING:
 - $P_{\text{Advanced}} < 10^{-9} \text{ TORR (ALL RESIDUALS)}$;
 - $J[\text{H}_2]: < 10^{-13} \text{ torr-liter/cm}^2/\text{s}$
 $J[\text{H}_2\text{O}]: < 10^{-15} \text{ torr-liter/cm}^2/\text{s}$
 - PARTIAL PRESSURES FOR $\text{CO} + \text{CO}_2 + \text{H}_2\text{N}_2 + \dots$ MUST BE EVEN LOWER
 - QUALITY CONTROL AND CLEANLINESS MUST BE PURSUED DILIGENTLY THROUGHOUT FABRICATION AND INTEGRATION PROCESS
 - OVER 140 km OF WELDS
- MOSTLY STANDARD VACUUM PUMP & CONTROL HARDWARE
- VERY LARGE APERTURE GATE VALVES TO ISOLATE 1.24 m BEAM TUBES
- LARGE PUMPING SPEEDS AND VOLUMES -- BEAM TUBE PUMPING SOLELY FROM 4km ENDS

7/7

VACUUM EQUIPMENT

• STATUS


- SPECIFICATIONS DEFINED -- SCIENCE REQUIREMENTS REVIEW 8/94
- DESIGN PHASE COMPLETED 10/95
- PROCESS SYSTEMS INTERNATIONAL (PSI) SELECTED FOR HARDWARE CONTRACT
- FINAL DESIGN REVIEW HELD 5/96
- FIRST ARTICLE CHAMBER (BEAMSPLITTER CHAMBER) UNDER CONSTRUCTION - 8-9/96
- PROTOTYPE LARGE APERTURE (1.22 m) VALVE FOR BEAM TUBE INTERFACE UNDER CONSTRUCTION
 - FIRST TWO ARTICLES DUE AT HANFORD 8/96



BEAM TUBES

- **PRODUCTION OF 16 KM TUBES FOR LIGO**
 - QUALIFICATION TEST REVIEW HELD 4/95
 - FABRICATION CONTRACT OF BEAM TUBES INITIATED 12/95
 - FINAL DESIGN REVIEW 4/96
 - INFRASTRUCTURE CONSTRUCTION NEAR SITE 4/96 - 7/96
 - INSTALLATION AT WASHINGTON STARTS 10/96
- **BEAM TUBE BAFFLE DESIGN COMPLETE**
 - **BAFFLE SURFACE TREATMENT IDENTIFIED**
 - **OPTICAL BLACK GLASS ENAMELED GLAZE**
(1 mm; $\tau \sim 400\text{cm}^{-1}$)
 - **$R < .1$ (Averaged over S & P polarizations)**
 - **$P[\text{Backscatter}] \approx 10^{-3}\text{sr}^{-1}$**
 - **BAFFLE MECHANICAL DESIGN COMPLETE**
 - **SERRATED WITH 8 mm P-P SERRATIONS @ 6 mm PITCH**
 - **SERRATION PATTERN PSEUDORANDOM (25% VARIATION IN P-P) TO MINIMIZE COHERENCE EFFECTS**
 - **1 mm THICK 304 L SS MATERIAL, H₂ DEPLETED**






**BEAM TUBE
ENCLOSURE**

41-7

BIG PASCO


WAREHOUSE #5, BAYS #1 & #2



		<small>USER INTERFERENCE FREE UNAVAILABILITY OBSERVATION</small>	
HANFORD LOCATION FABRICATION FACILITY BIG PASCO WHSE #5, BAYS 1 & 2 PC11122			
<small>Customer No.</small> <small>By</small>	<small>CH-4</small> <small>Date</small>	<small>88-9674</small>	<small>NO.</small>
<small>Enclosure Reference</small>		<small>Date</small>	
BIGPAS01.CVS			


81-7

INSTALLATION PLAN



67-7

LIGO INSTALLATION PLAN




WHEELED
CLEAN ROOM

WHEELED WELD/
TEST SHELTER

TERMINATION
STRUCTURE
& VALVE

CONCRETE
COVER

SUN SCREEN
COVER



FLATBED TRACTOR/TRAILER
(SUN SCREEN REQUIRED DURING
TRANSPORT)

MID STATION

BDF
BLOWER/DRYER/
FILTRATION SYSTEM

INSTALLATION
CHANGE &
OFFICE TRAILERS

DETECTOR / R&D

• CHARACTERISTICS

- **BASELINE CONFIGURATION EMPLOYS PROVEN TECHNIQUES**
 - 40M AND 5M SCALE SYSTEMS (AT CIT & MIT)
 - OPTICS EXPERIMENTS ON RECOMBINATION AND RECYCLING BEING PERFORMED IN R&D
 - PRECISION ENGINEERING
 - BASELINE CONFIGURATION CHANGED 8/95 FROM AR+ (0.5145 μm) LASER TO Nd³⁺: YAG LASER (1.064 μm)
- **COLLABORATIVE STUDIES WITH INDUSTRY TO DEVELOP MIRROR COATING AND POLISHING TECHNOLOGIES**
- **BUILT-IN DESIGN FLEXIBILITY FOR LATER IMPROVEMENTS AS R&D RESULTS BECOME AVAILABLE**
 - PASSIVE & ACTIVE SEISMIC ISOLATION
 - SENSING AND CONTROL
 - ADVANCED CONTROL & DATA SYSTEM USING STATE-OF-THE-ART LAN/WAN ARCHITECTURES



DETECTOR / R&D

• STATUS

• DESIGN UNDER WAY:


- PRESTABILIZED LASER SUBSYSTEM (PSL)
 - PRELIMINARY DESIGN READINESS REVIEW 6/95
 - PROTOTYPE SYSTEM BEING OPERATED ON 40 m INTERFEROMETER
 - CHANGE TO Nd:YAG LASER REQUIRES NEW PROTOTYPE FABRICATION IN 1996/1997
- LENGTH SENSING & ALIGNMENT SYSTEM DESIGN READINESS REVIEWS HELD 5/95, 4/96
 - MODELING/SIMULATION WORK BEING PERFORMED FOR SERVO DESIGN
 - JPL SUPPORT - TIME DOMAIN LARGE-SCALE AXIAL DISPLACEMENTS
 - CYGNUS LASER CORP SUPPORT - ANGULAR D.O.F. MODEL
- SUSPENSION SUBSYSTEM PRELIMINARY DESIGN REVIEW HELD 6/96 - PROTOTYPE SUSPENSION TO BE INTSALLED INTO 40 m
- CORE OPTICS COMPONENTS DESIGN READINESS REVIEW HELD 2/96
 - SUBSTRATE PROCUREMENT BEING READIED
 - PATHFINDER PROGRAM WITH INDUSTRY HAS DEMONSTRATED CAPABILITY OF MEETING LIGO REQUIREMENTS
 - FINAL METROLOGY BEING PERFORMED IN CONCERT WITH NIST
- MODE-CLEANER PROTOTYPE COMPLETED TO BE USED WITH NEW ND:YAG PRE-STABILIZED LASER PROTOTYPE
- ACTIVE SEISMIC ISOLATION (STACIS SYSTEM FROM BARRY CONTROLS, INC.) SUCCESSFULLY DEMONSTRATED AT MIT - MAY BE USED IN INITIAL LIGO
- SEISMIC ISOLATION SYSTEM (PASSIVE) BEING OPTIMIZED AND DESIGNED BY HYTEC, INC. (LOS ALAMOS, N.M.)
 - IMPROVED DESIGN PROVIDES SIGNIFICANT LIGHTWEIGHTING - ACTIVE ISOLATION FEASIBLE
 - IMPROVED CONSTRAINED LAYER SPRINGS MAY INCREASE ISOLATION/REDUCE OUTGASSING LOADS



40m Interferometer Research


Program to test optical/sensing configuration on 40m

- Non-recycled Fabry-Perot Michelson interferometer
 - › extensive effort to understand noise at high frequencies
 - › incremental improvements in noise floor
 - › much more known about noise propagation in system
- Preparations for recycling in parallel
 - › optics specified, ordered
 - › servos/sensors specified, in design
- plan to start conversion to recycling in July



Phase Noise Interferometer Research

- Commissioning and first stage of measurements completed
- Non-recycled Michelson, Argon laser
 - › noise sources explained at present sensitivity level



- Recycling mirror installed, servo systems being tested
- Measurements during next month
- Conversion to 1.06 μ m in mid-summer



R&D OBJECTIVES

- **Support initial detector technology**
 - CLOSE COORDINATION WITH DETECTOR
 - TASKS AND SCHEDULES PLANNED TO DELIVER INFORMATION WHEN NEEDED
 - DOMINATES PRESENT ACTIVITY
- **Develop new approaches for later interferometers**
 - ENHANCEMENTS TO THE INITIAL DETECTORS
 - NEW TERRITORY FOR ADVANCED DETECTORS
- **Form liaisons with other interested research groups**
 - FORUM FOR SHARING IDEAS, EFFORT



SUMMARY

- LIGO IS BEING BUILT AS AN OBSERVATORY FOR GW ASTROPHYSICS
- LIGO FACILITIES HAVE PROCEEDED FROM FINAL DESIGN INTO FABRICATION & CONSTRUCTION PHASES
 - CIVIL CONSTRUCTION TO START 8/96
 - ARM SLABS COMPLETED AT HANFORD
 - BEAM TUBE FABRICATION/INSTALLATION START 10/96
 - VACUUM EQUIPMENT FIRST ARTICLES UNDER FABRICATION
 - BEAM TUBE-VACUUM EQUIPMENT INTERFACE VALVES (1.2 M) UDE AT HANFORD 8/96
 - FIRST ARTICLE BEAMSPLITTER CHAMBER COMPLETE 9/96
- LIGO DETECTOR SYSTEM DESIGN PROCEEDING
 - BASELINE EXPECTED TO BE DESIGN GOALS
 - 10^{-18} METERS RMS @ 100 HZ
 - 10^{-9} RADIANS RMS OPTICAL PHASE
 - DETECTOR INSTALLATION AT HANFORD STARTS 7/98



R&D FOR LARGE BASELINE DETECTOR SYSTEMS

- INTEGRATED AND COLLABORATIVE R&D PROGRAM
-

- Current LIGO research and development program
- Example enhancements to the initial LIGO detector
- Longer range program: key issues and opportunities

Current LIGO R&D Program

›› Primary function to support initial detector design, fabrication, installation, diagnostics and operation

— Achieve sensitivity requirements for initial detector: sensing, random force and technical noise.

- displacement $x_{\text{rms}}(100 \text{ Hz}) < 4 \times 10^{-18} \text{ m}$
- optical phase $\Phi_{\text{rms}}(100 \text{ Hz}) < 5 \times 10^{-10} \text{ radians}$

— Test the initial LIGO interferometer configuration in a suspended system

- servo control and acquisition
- scale to LIGO by modeling
- noise propagation through system

— Test initial LIGO interferometer subsystems

- characterization of triangular mode cleaner
- full size (25 cm) test mass suspension
- characterize and test initial full size optics
- technical design of active and passive seismic isolation
- development of 10 watt Nd:YAG laser source
- test of length control and fringe splitting system
- test of wavefront sensing interferometer alignment system

›› Tools and facilities

- 40 meter and 5 meter prototypes
- special facilities: optics test, seismic isolation test, fixed mass interferometers



The Initial LIGO Detector

>> Program

- Scheduled for installation beginning 7/98
- Triple coincidence operation $h_{\text{rms}} = 10^{-20}$ 12/00
- Design sensitivity $h_{\text{rms}} = 10^{-21}$ 11/01

Table 1: Initial detector parameters

Parameter	Nominal Initial Interferometer
Arm length	4000 m
Laser type @wavelength	Nd:YAG $\lambda = 1.064\mu$
Input power at recycling cavity	6 W
Contrast defect 1-c	$< 3 \times 10^{-3}$
Mirror loss	$< 1 \times 10^{-4}$
Power recycling gain	30
Arm cavity storage time	880 μ sec
Cavity input mirror transmission	3×10^{-2}
Total optical loss	4×10^{-2}
Mirror mass	10.7 kg
Mirror diameter	25 cm
Mirror internal Q	1×10^6
Pendulum Q (structure damping)	1×10^5
Pendulum period (single)	1 sec
Seismic isolation system	T(100Hz) = -110dB

Enhancements to the initial detector

›› Initial detector balances risk and performance

- “best is the enemy of possible”
- deferral of less mature but promising techniques

›› Initial observations followed by detector improvements

— decisions involve PAC and community through LRC

›› Possible scenarios:

- detections have been made and statistics is needed
- detections have been made and optimizations are required
- no detections have been made but new posited sources
- compact binary coalescences still most likely sources
- a tested new technical concept is promising
- ??

›› Assume for the following

›› enhancements broadly defined as incremental changes to the initial detector requiring R&D but not major configurational changes

Example incremental enhancements

- Double pendulum suspension
 - Reduction in contribution of thermal noise from final isolation stage
 - Electrostatic controller for final stage:

step 1

- Improved test mass Q
- Reduced sensitivity to fluctuating magnetic fields

Mechanical filter for control noise
Improved seismic isolation

- Reduced pendulum losses

Alternate mounting techniques
New flexure design and materials

- Reduced internal test mass losses

Higher Q test mass: basic materials research and new designs

- Improved seismic isolation

Lower spring constant springs
External active isolation (if not incorporated in the initial detector)

step 3

- Higher circulating power in arms

step 4


Higher input laser power
Lower loss coatings on test mass mirrors

- Increased test mass

step 5

Needed to reduce radiation pressure noise
Reduction in pendulum thermal noise

Example incremental enhancements



Example incremental enhancements

>> After final step:

Table 2: Sample enhanced detector parameters

parameter	sample enhanced value
Laser power (0.3 input efficiency)	100 W
contrast defect	$< 1 \times 10^{-3}$
mirror loss	2×10^{-5}
arm cavity storage time	880 μ sec
mirror mass	30 kg
mirror internal Q	3×10^8
Pendulum Q (double pendulum)	1×10^8
seismic isolation	T(100Hz) = -120 dB

Longer range program

>> Principal issues:

- reduction in thermal noise --- issue for low frequency detection
- increase in power handling of the optics -- issue for high frequency detection
- new interferometer configurations will be needed
- optimization of the power handling and response for specific searches

>> Interferometer response: trade bandwidth for sensitivity

— spectral response tailored to sources

- improvement in periodic searches where limited by phase noise
- stochastic background searches improve as $(\Delta B)^{0.25}$ favors increased sensitivity
- adaptive filters that follow the coalescences

— technical development


- interferometer configurations using opaque test masses
 - extends choice of materials with low optical and mechanical loss
 - reductions in thermal wavefront distortion
- interferometer configurations less sensitive to wavefront perturbations
- techniques to hold interferometers at operating points


>> Thermal noise


- fundamental materials research is needed
- direct measurement of test mass internal thermal noise


>> Seismic noise


- passive and active seismic isolation to the level of the natural g gradients















The Uses of LIGO

- **Physics Capability**
- **The Schedule**
- **Data Analysis**
- **Plans of the LIGO Group**
- **Modes of Collaboration**


Barry Barish



CAPABILITIES OF THE INITIAL LIGO INTERFEROMETERS



CAPABILITIES OF ENHANCED LIGO INTERFEROMETERS



LIGO

Coincidences

- **Two Sites - Three Interferometers**
 - » Single Interferometer ~50/hr
 - non-gaussian level
 - » Hanford (Doubles) ~1/day
 - correlated rate (x1000)
 - » Hanford + Livingston <0.1/yr
 - uncorrelated (x5000)

- **Coincidences with other Detectors**
 - » VIRGO, Geo-600, etc
 - » Resonant Bars or Spheres


- **Coincidence Data**
 - » LIGO - ring on the sky <1 degree
 - » LIGO - no polarization information
 - » LIGO + VIRGO - polarization decomposition; position in sky < 1 degree
 - » Stochastic Background

LIGO

The Project

- **Construction Project (1995-1999)**
 - » facilities and initial detector
 - » simulation and analysis systems
- **Commission Facility (1998-2001)**
 - » implement initial detectors
 - $h \sim 10^{-20}$ - coincidence
 - initial search (end of 2000)
 - $h \sim 10^{-21}$ - initial design sensitivity (end 2001)
 - » data analysis/software development
 - » R&D towards enhancements/future detectors
 - developments and demonstrations; collaborative
- **Full Operations (2002 + ...)**
 - » running and data analysis
 - coincidences with other detectors
 - data availability
 - » enhance initial detector
 - advanced R&D; highly collaborative
 - » advanced detectors
 - flexibility and infrastructure

SUMMARY INTEGRATED SCHEDULE



LIGO

Approved Funding

Fiscal Yr	Construction	R&D	Operation	Total
1992	\$15.9M	\$3.2M		\$19.1M
1993	\$20.0M	\$4.0M		\$24.0M
1994	0	\$4.0M		\$4.0M
1995	\$85.0M	\$4.0M		\$89.0M
1996	\$55.0M	\$4.0M		\$59.0M
1997	\$55.0M	\$0.8M+?	\$0.3M	\$56.1M
1998	\$41.2M	\$2.5M?	\$7.3M	\$48.5M
1999		\$2.5M?	\$20.9M	\$20.9M
2000		\$2.5M?	\$21.1M	\$21.1M
2001		\$2.5M?	\$19.1M	\$19.1M
Total	\$272.1M	\$20.0M+?	\$68.7M	\$360.8M



LIGO

R&D Program

- **Pre- [detector design freeze][<1998]**
 - » Program testing directed at tasks that could effect design over the next two years

- **Post- [detector design freeze][>1998]**
 - » Advanced R&D program on techniques for improved sensitivity;
 - » understand performance - initial interferometer
 - » gain experience running an interferometer facility (perform search)

- **Advanced R&D by LIGO Groups**
 - » scope ~ \$2.5M/year (Caltech/MIT)
 - » highly collaborative
 - » demonstration of techniques on 40m, 5m
 - » typical enhancement ~\$5M equipment funds

- **Community Program**



LIGO

Data Analysis

- **Data Controls**
 - » EPICS system
- **Software Environment**
 - » AVS -- C++ ; Object Oriented
- **Simulations**
 - » subsystem modeling
 - » end to end model under development
- **Data Acquisition**
 - » ~600 Gbytes/day raw rate
 - » pre-processing; filtering
 - » calibrations (length sensing, environmental, etc)
- **Data Analysis**
 - » on-line (supernovae, etc)
 - » off-line (storage and access)
 - » data formats; coincidences with VIRGO, etc
 - » User programs, documentation, etc

Computing *Requirements*

- Large amount of data(600 Gbytes/day)
 - » data storage
 - » pre-processing
 - » filtering and compressing
- Binary Neutron Inspiral
 - » 1.5 Tbytes of templates - random access
- Periodic Sources
 - » all sky search with 2000 samples/sec
 - » ~300 Tflops
- Coincidences and Communications
 - » Louisiana/Livingston --> Caltech/MIT
 - » T1 lines; satellites

LIGO

Commissioning/Operations

- Management for Hanford: (staff ~ 20)
 - » F. Raab (Head)
 - » O. Matherny (Facilities Manager)
 - » J. Worden (Vacuum Engineer)
 - » R. Bork (Control and Data Systems)

- Management for Livingston: (staff~ 20)
 - » M. Coles (Head)
 - » G. Stapfer (Facilities Manager)
 - » A. Sibley (Vacuum Engineer)

- MIT / Caltech
 - » installation, commissioning, and running
 - » support the operations of the facilities
 - » data analysis and science

- Advanced Detector development not supported in Operations Plan

LIGO

Program Advisory Committee

- **Pre Program Advisory Committee**
 - » Members - Saulson (ch), Prescott, Hamilton, Reudiger, Giazotto, Finn
 - » Fall meeting: Formed charter and suggested members for the LIGO Research Community (LRC)
 - » Spring Meeting: Formed charter and suggested members for the LIGO Program Advisory Committee
- **Program Advisory Committee**
 - » being formed; first meeting in fall '96



LIGO

The Community

- Aspen Workshops (Jan 95,96)
- LIGO Research Community (LRC)
 - » Formed charter, membership of LRC (172 members; now 200+)
 - » Elected Executive Board; Chairman (S.Finn)
 - » Meeting @ Spring APS
- Collaborations
 - » VIRGO : Workshop in April on Data Formats
 - cooperate on technology, data analysis; MOU in process
 - » GEO 600:MOU - visitors program
 - » TAMA: MOU - visitors program
 - » MOUs :
 - Bender (JILA), Byer (Stanford), Saulson (Syracuse); Sandeman (Australian groups), K. Thorne (Caltech), etc.



LIGO

Modes of Use

● Individual

- » Visitor Program (~3 FTE / yr)
 - data analysis; 40 meter; R&D program, etc
- » R&D or Data Analysis Development leading to collaboration
 - P. Saulson; B. Allen, K. Thorne

● Institutional

- » Collaboration on Initial Detector
 - Florida Group (input optics +)
- » Collaboration on Advanced R&D for enhancements (enabling technology)
 - Australia on Sapphire Test Masses
- » Collaboration on Data Analysis/Software Development
- » Independent effort toward advanced interferometer
- » Independent Data Users

