

The Status of LIGO



LIGO Hanford Observatory



LIGO Livingston Observatory

Mark Coles

LIGO Livingston Observatory

Third Edoardo Amaldi Conference on Gravitational Waves


July 12 - 16, 1999

California Institute of Technology

Pasadena, California, USA



Overview of LIGO




Design features:

- 10 Watt Nd:YAG Laser - 1.06μ
- Power recycling
- **2 interferometers** - each with 4km Fabry-Perot arms, at Hanford and Livingston
- **1 interferometer** with 2km Fabry-Perot arms at Hanford (*shares same vacuum as 4 km interferometer*)
- Passive seismic isolation - 4 layers of damped springs
- Single pendulum suspension of test masses and beam splitter




Overview (ctd)



Optical configuration

Vacuum configuration at Hanford - 2 interferometers



Overview

-
- **construction project:**
 - *will be completed this year (except for computer installation and beam tube bakeout at Livingston)*
 - *on cost and schedule*
 - **detector installation:**
 - in progress
 - *close to schedule*
 - *to be completed in 2000*
 - **commissioning of interferometers**
 - *follows installation*
 - **first scientific data run**
 - *begins 2002*



Topics presented:

- status of observatory facilities and infrastructure at Hanford (LHO) and Livingston (LLO)
- status of beam tubes, vacuum systems
- seismic isolation system
- pre-stabilized laser (PSL)
- optics
- data acquisition and control system (DAQ)
- data analysis



Facilities status

- facility construction is complete at both sites (with the exception of bakeout at LLO, now underway)
- both observatories have on-site support labs and shops
- data acquisition networks installed, fiber optic data links between corner, mid, and end stations installed
- data acquisition racks positioned and now being stuffed
- data collection software installed and operational at both sites



On-site preparation of in-vacuum components in vacuum bakeout oven



Vacuum equipment bakeout

- all vacuum chambers surveyed into place, pumped down, leak checked, baked out



Vacuum Performance Results for Large Vacuum Chamber Volumes

Livingston data:

PARTIAL PRESSURE FOR STATION BASELINE (torr)				
<i>AMU</i>	<i>Left End Station</i>	<i>Right End Station</i>	<i>Vertex</i>	<i>Goals</i>
2	5.80E-09	5.20E-09	3.70E-09	5.00E-09
16	3.30E-11	4.00E-11	4.30E-11	2.00E-10
18	1.80E-11	9.90E-10	6.50E-11	5.00E-09
28	6.00E-10	8.00E-10	1.10E-09	1.00E-09
44	8.50E-12	2.10E-11	3.00E-11	2.00E-10
all others	7.70E-11	7.40E-10	1.10E-10	1.90E-09
TOTAL PRESSURE FOR STATION BASELINE (torr)				
Max total pressure	6.54E-09	7.79E-09	5.05E-09	2.00E-08
Max pressure excl H₂, H₂O	7.19E-10	1.60E-09	1.28E-09	3.00E-09

Primary and secondary acceptance criteria

Data satisfies acceptance requirements




Beam Tube Bakeout

- BT is baked out in 2km sections using resistive heating of 3 mm 304L SS
 - heating current ~1500 - 2000 A (depends of ambient conditions - wind, temperature)
 - ~ 600 sensors mounted along each 2km module to monitor activity and ensure uniform heating:
 - thermocouples, pressure transducers, strain gauges, RGA, cryopump controllers
- Hanford bakeout of 4 beam tube modules complete
- results of each bake meet or exceed LIGO goals for advanced IFOs
- bakes became more efficient and results more sensitive as we learned
 - *higher temperature bakeout (168C vs 150C) required shorter duration to achieve pressure goal*
- equipment shipped to Livingston, setup in progress, will be completed in about one year



Electrical Layout for Beam Tube Bakeout



Legend:

XFMR

Power Transformer

PS



Low voltage, high current
DC power supply



All 8 km of beam tube insulated at each site in preparation for beam tube bake out




LIGO Hanford beam tube bakeout results




Seismic isolation system


- provides passive isolation of suspended optics from ground motion
- maintains the total motion of test masses within the control range of suspension actuators
- test masses and beam splitter suspensions are mounted on 4 layer sandwiches of springs and steel
- support optics mounted on 3 layer sandwiches
- helical springs are internally damped so that $Q < \sim 5$



Performance testing of BSC prototype seismic isolation system




- BSC seismic isolation system assembly inside mockup BSC shell for performance tests [HYTEC, Los Alamos, NM]



BSC Prototype Seismic Isolation System: *Transfer Function Measurements*

- Design complete and all fabrication into production phase
- First article tests complete for SEI HAM and BSC - lessons learned factored back into production
 - > Passive isolation system meets LIGO I requirement

First article HAM tests at LHO





**BSC
prototype
tests at Hytec**

- First article tests of SUS complete
 - > Isolation meets LIGO I requirement
- First large optics suspension installation and alignment in BSC completed successfully.



Tests of BSC prototype seismic isolation system






• Initial measurements of BSC isolation transfer function made in air at Hytec.



• Measurements in vacuum underway at LLO



HAM seismic isolation system tests measured in air at LHO



Installation of seismic isolation systems in progress at both sites




Seismic support piers and control racks installed in Livingston

first BSC seismic stack complete at LLO





Optics status

- all substrates polished and coated
- optics cleaning procedures established
- in-house metrology lab set up at Caltech
- external measurements at CSIRO compare well with in-house measurements



Caltech measurement

CSIRO measurement



Title: AvCH2
 Note: - Cref_av_tft-45_3de
Zernike Coefficient:
 Zernike_3[3]: 0.00434 wv

 Zernike_8[1]: -0.01393
 Zernike_8[2]: 0.01964
 Zernike_8[3]: 0.00431
 Zernike_8[4]: 0.00064
 Zernike_8[5]: 0.00162
 Zernike_8[6]: -0.00130
 Zernike_8[7]: 0.00106
 Zernike_8[8]: 0.00009

Date: 12/04/1998 X Center
 Time: 08:56:13 Y Center
 Wavelength: 1.064 um Radius
 Pupil: 100.0 % Terms:
PV: 10.1607 nm Filters:
RMS: 1.2981 nm Masks:
 Rad of curv: 292.37 km
 Zernike_8[8]: -0.00143 wv Zer
 Zer



Detail of suspension wire stand-off

Date: 11/16/1998 X Center: 284.00
 Time: 16:39:59 Y Center: 240.00
 Wavelength: 1.064 um Radius: 267.72 pix
 Pupil: 100.0 % Terms: Tilt Power Astig
PV: 6.4471 nm Filters: None
RMS: 1.1005 nm Masks: 3.0 Sigma Mask
 Rad of curv: 570.70 km


Seidel Aberrations (8 Ter
 Coeff (per radius)
 Tilt 0.0041 wv
 Power 0.0042 wv 0.001
 Focus 0.0124 wv
 Astig 0.0008 wv 0.000
 Coma 0.0038 wv 0.001
 Sa3 -0.0086 wv 0.003



Laser status



-
- Wavelength = 1.06μ ,
 - output power $> 8\text{W}$ in TEM_{00} mode
 - frequency noise: $\delta\nu(f) < 10^{-2} \text{ Hz}/\text{Hz}^{1/2}$, $40\text{Hz} < f < 10\text{KHz}$
 - intensity noise: $\delta I(f)/I < 10^{-6}/\text{Hz}^{1/2}$, $40 \text{ Hz} < f < 10 \text{ KHz}$
 - 5 delivered out of 10 ordered
 - 1 each installed at LHO and LLO
 - frequency and intensity control servos being implement





- Tests at Caltech validated operation of all 4 control servos [fast/ slow f, I, pre-MC]:


- *Auto-lock acquisition of f-stabilization servo and pre-MC servo demonstrated*



- 2km IFO PSL at Hanford stayed locked for 264 hrs




Pre-stabilized laser frequency noise meets LIGO requirements



Pre-stabilized laser installation at Livingston

Pre-stabilized laser (with reference cavity in foreground) during installation



PSL control electronics

Mode cleaner

- 15 meters long
- resonant for carrier and sidebands
- provides frequency and spatial stabilization of input light
- active frequency stabilization thru feedback to PSL
- passive spatial stabilization (at all frequencies) and passive frequency stabilization above cavity pole
- mode cleaner frequency noise (limited by mirror thermal vibration):
 - $< 10^{-4}$ Hz/Hz^{1/2} at 100 Hz
 - $< 10^{-5}$ Hz/Hz^{1/2} at 10 KHz





Mode cleaner installation at LHO




LHO 2 KM Interferometer Mode Cleaner Lock

- Demonstrates successful integration of PSL controls and suspension servo controls
- aligned and preliminary lock achieved in air
- mode cleaner stably locked in vacuum:
 - interferometer resonant side bands transmitted through mode cleaner
 - mode cleaner length measured
 - measurements of cross couplings between pitch, yaw, and position and diagonalization of the sensing matrices performed
 - preliminary measurements of mode cleaner length servo loop transfer functions




LIGO Mode Matching Diagnostics

- Desire accurate measurement of mode matching into arm cavities
- Heterodyne technique similar to wavefront alignment sensing system, but for higher order modes: $U'(r,z)=CU_{00}(r,z)+eU_{20,02}(r,z)$;
- “Bull’s eye” photo-diode used to detect 2,0 modes



Lens position (mm)



Schematic of prototype measurement

U_{00} = Gaussian mode and $U_{20,02}$ are higher order cylindrical modes,

e = complex coupling coefficient

D1, D2 are waist position and size



Data acquisition and control system status

- **vacuum controls** installed at both sites
- **pre-stabilized laser controls** installed at both sites
- **environmental monitoring system** - installation of hardware and software in progress
- **suspension control system** installed and operating in Hanford, begins in August at LHO
- **alignment and length sensing** (for mode cleaner) control system installation underway at LHO, not yet started at LLO
- **preparing suspension system, length, and alignment servo controls** for one arm test at LHO in August




LIGO Data Analysis System




- on-line systems dedicated to processing 100% of the GW channel
- design is now complete
 - Layered, modular design allows future extensions and revisions of analysis flows as experience grows
 - *optimal filters*
 - *transients*
 - *frequency- time analyses*
 - *end- to- end detector diagnostics*
 - data distribution to local and remote users
- off-line system dedicated to archiving data, distribution, computationally intensive re-analysis of the GW channel



On-site data analysis system design



Off-site data analysis system design



Simulation and Modelling

- **End-to-end model is complete and has been released for use to build up LIGO model elements:**
 - PSL:
 - time domain model of laser complete, validation with hardware in progress at LHO
 - Input optics:
 - modelling of detailed components in progress
 - Suspensions+seismic isolation:
 - simple suspended optic + fiber model being implemented for LIGO main optics.
 - Measured stack transfer functions used to estimate filtered ground motion (more detailed physical model of stack planned with support from Univ of Pisa)
 - Servo controls
 - digital representations of LIGO control loops (gains, poles, zeroes) being implemented
- **Plan to have sufficient simulation capability in place to support single arm studies getting underway at LHO**
- **Efficiency improvements in model being investigated:**
 - parallelization, coding efficiency



Schedule

LIGO Hanford:

- tests of laser and mode cleaner **summer/fall 1999**
- “first light” down one arm **fall 1999**
- complete installation/commissioning of 2K and 4K IFO’s **2000**

LIGO Livingston:


- complete installation and commissioning of 4K IFO **2000**

Simultaneous operation:

- “Engineering run” at reduced strain sensitivity **12/2000**
- first coincidences by 2001
- improve reliability and sensitivity **during 2001**
- first “Scientific Data run” **2002**
 - planned for 2 years @ 50% efficiency at $h \sim 10^{-21}$



LIGO Hanford beam tube bakeout results



- **HX1:** 200-375 hrs, at 168 C (150 C afterwards for intercomparison)
- **H2O** hangs at 1e-9 torr during cooldown because we (deliberately) left the bake jackets at the RGA inlet hot
- **HX2:** 100-450 hrs, at 168 C (150 C afterwards for intercomparison) held hot longer because data taken early in bake had higher pressures
- **HY1:** 300-600 hrs, at 160 C (150 C afterwards for intercomparison)
- **HY2:** 150 C throughout except for several down periods due to PS breaker failures or pump failures. 600-750 hrs, 2 pumps (either side of RGA) off system for repair.



Beam Tube Bakeout Results

molecule	Outgassing Rate corrected to 23 °C torr liters/sec/cm ² (All except H ₂ are upper limits)					
	Goal*	HY2	HY1	HX1	HX2	
H ₂	4.7	4.8	6.3	5.2	4.6	× 10 ⁻¹⁴
CH ₄	48000	< 900	< 220	< 8.8	< 95	× 10 ⁻²⁰
H ₂ O	1500	< 4	< 20	< 1.8	< 0.8	× 10 ⁻¹⁸
CO	650	< 14	< 9	< 5.7	< 2	× 10 ⁻¹⁸
CO ₂	2200	< 40	< 18	< 2.9	< 8.5	× 10 ⁻¹⁹
NO+C ₂ H ₆	7000	< 2	< 14	< 6.6	< 1.0	× 10 ⁻¹⁹
H _n C _p O _q	50-2†	< 15	< 8.5	< 5.3	< 0.4	× 10 ⁻¹⁹

air leak	1000	< 20	< 10	< 3.5	< 16	× 10 ⁻¹¹ torr liter/sec
----------	------	------	------	-------	------	------------------------------------

*Goal: maximum outgassing to achieve pressure equivalent to 10⁻⁹ torr H₂ using only pumps at stations

†Goal for hydrocarbons depends on weight of parent molecule; range given corresponds with 100-300 AMU

5/24/99 wea

