



Status of Commissioning at LLO

J. Kovalik, LIGO Livingston Observatory

- Review of LLO interferometer status
- Pre-Stabilized Laser
- Mode Cleaner
- Near Michelson Alignment
- Operations
- Future

- Pre-Stabilized laser installed and operational since 09/99
- Mode Cleaner installed 02/00 and operational until 06/00
 - Re-installed 08/00 and now operational
- All in vacuum optical components installed and aligned since 11/00
 - Some optical tables need final positioning and alignment
- LSC electronics not yet fully installed
- Vacuum system almost ready for one arm tests
 - Small leaks may need to be eventually addressed


Pre-Stabilized Laser

- Master Oscillator Power Amplifier (MOPA) in almost continuous operation since 08/99
- Improvements made to Frequency Stabilization Servo
- Improvements made to Pre-Mode Cleaner
- Changes made to mirror mounts to reduce frequency noise
 - Ongoing table configuration improvements
- Intensity Stabilization (ISS) must still be installed
- Laser output power slowly degrading over time (about 3 W instead of 10 W)
 - Will need replacement if it fails (few days down time)

Pre-Mode Cleaner Changes


Old Pre-Mode Cleaner

- Epoxied at discrete points
- Open to atmosphere







New Pre-Mode Cleaner

- Optically Cemented
 - Higher body resonance
- Hermetically sealed



- Mode Cleaner operational with lock periods on the order of hours
 - More ground noise at LLO
 - Optic not hanging properly ?
 - Improving ...
- Mode Cleaner Diagnostics
 - Servo transfer functions
 - Cavity Finesse
 - Mode Cleaner mirror internal Q's
 - Lock maintenance statistics
 - Pendulum, Pitch, Yaw suspension Q's
- Frequency Noise above specification
 - Acoustic sensitivity of optics on PSL table
- Operate at 100 mW of input power
 - Over 1 W of input power possible

Mode Cleaner Characteristics



Mode Cleaner Measured Parameters

- Mode Cleaner length measurement 12.239986 ± 0.000001 m

- 5.4 mm too short
- Will be corrected

- Mirror internal mode Q's


- 28.2 kHz drum mode
- MC3 has a splitting of about 2 Hz

	Q
MC1	588 000 +/- 4000
MC2	607 000 +/- 3000
MC3	341 000 +/- 1000

- Position, Pitch, Yaw pendulum suspension Q's

	Position Q	Pitch Q	Yaw Q
MC1	23 000	4 600	10 000
MC2	3 900/300	560	600/300
MC3	10 000	3 300	9 900

- **Align Near Michelson Interferometer**
 - Damp core optics
 - Set up optical levers
 - Develop alignment procedures
 - Set up cameras
 - Understand beams
 - Put optics under configuration control
- **Prepare for injecting light into arms**



- Compulsory daily morning commissioning meeting
 - Recap of previous day
 - Planning and coordination of days activity
- Use of the Control Room
 - Essential as interferometer becomes more and more complex
 - Staffing of control room
 - Daily checklist
- Use of Data Acquisition System and Tools
- Training of operators to run interferometer
 - Creation of operational diagrams and flow charts
 - Development of a LIGO Handbook and Operators Manual
- Institution of configuration control

- Check each 4k arm alignment
- Lock recycled near-Michelson
- Do one arm tests
- Continue study of mode cleaner
- Engineering run
- Full Interferometer by April 2001