

G960153-



G960153-01 - O-P

1. Southwest Arm at station 44+00 looking west at 60" RCP Culverts.

G960153-02 - O-PV

2. Southwest Arm at station 67+00 looking west at electrical Powerline being raised.



G960153-03 - O-PV

3. Southwest arm at station 130+00 looking west at disking of intermediate lift of fill on end station.



G960153-04-O-P

4. Southwest Arm at Station 130+00 looking north at excavating and spreading fill at end station.

G960153-05-O-P

5. Southeast Arm at Station 27+00 looking south at wet fill being plowed for drying.



G960153-06-O-PV

6. Southeast Arm at station 34+00 looking south at berm fill being compacted with sheepsfoot roller.



G960153-07 - O-P

7 . Southeast arm at Station 47+00 looking southeast at fill being excavated , placed and spread on berm.



G960153- 08 - O-P

8 . Southeast Arm at Station 74+00 looking North at berm fill being disked to reduce moisture content before compaction.



G960153-09 - O-P

9 . Southeast arm at station 74+00 looking SE , at wet fill being plowed to hasten drying.





G960153- 10 - 0-P

10. Southeast arm at station 128+00 looking SW at spreading and compacting fill near end station

G960153- 11 - 0-PV

11. Southeast Arm at station 130+00 looking south at excavating and hauling fill for end station.



G960153- 12 - 0-P

12. Southeast Arm at station 130+00 looking west at excavating fill for placement on end station.